



July 10, 2014

Ms. Kimberly D. Bose
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Subject: Florida Southeast Connection, LLC
Docket No. PF14-2-000
Florida Southeast Connection Pipeline
Monthly Pre-Filing Status Report

Dear Ms. Bose:

Florida Southeast Connection, LLC ("FSC") hereby files this Monthly Status Report for the Florida Southeast Connection Pipeline ("Project") for activities conducted from June 1, 2014 to June 30, 2014.

Project Scope and Schedule

No changes in the FERC project scope or schedule have occurred since the submittal of the Monthly Pre-Filing Status Report on June 6, 2014. FSC has incorporated minor adjustments to the proposed route based upon survey data collected and receipt of stakeholder information. Geotechnical borings were conducted in early June to collect data to determine the feasibility of proposed horizontal directional drills including the alternative crossing of the Kissimmee River north of State Road 60. Our analysis is expected to be complete by the end of July. Resource Report 10 submitted with the application will include descriptions and a table outlining modifications to the proposed pipeline route.

Environmental & Cultural Resource Surveys

Environmental and cultural resource field surveys have been completed on 94% of the proposed route. The remaining 6% of the proposed route were surveyed via desktop analysis due to lack of property access.

Resource Reports

FSC filed Draft Environmental Resource Reports 2 and 4 on June 2, Report 5 on June 5 and Reports 1, 3, 8 and 10 on June 6, 2014. Supplemental filings to Resource Reports 3 and 7 were made on June 30, 2014.

Agency Consultation

Meetings were held in June with Florida Department of Transportation's ("FDOT") Districts 1, 4 and 5 to discuss FSC's proposed FDOT road crossing locations and permits needed. FSC also met with the South Florida Water Management District on June 5, 2014 to give an update on the project. A meeting was held with the Environmental Protection Agency ("EPA") and the FERC on June 12, 2014 to discuss the project and address EPA's Scoping Comments. FSC met with the Osceola County Public Works Division on June 23, 2014 to discuss the location of a current County road project in relation to the proposed pipeline route.

Ms. Kimberly D. Bose

July 10, 2014

Page 2

State and Federal Permits and Clearances

On April 4, 2014, FSC received a Request for Additional Information (“RAI”) from the Florida Department of Environmental Protection regarding the Environmental Resource Permit application. FSC filed our response to the RAI on June 26, 2014. These meetings are shown on the attached stakeholder meeting list for June.

Landowners

FSC’s land agents are currently meeting with landowners to discuss ROW easements on individual properties. No additional survey access is being requested from landowners at this time. The following list summarizes the status of survey activities to date:

- **Survey Permissions:**
 - 722 Tracts in Survey Corridor
 - 92% Tracts Granted Access for Environmental Surveys
 - 95% of Route Granted Access for Environmental Surveys

Public Outreach

FSC’s outreach team will continue its efforts to keep the public and community leaders in the project area informed of Project activities. The project website was updated in June to include all of the draft Resource Reports.

FSC received one public comment filed in the FERC Docket PF14-2 during June 2014 from the attorney representing Estes Groves with a request to relocate the pipeline route to Lake Mable Loop Road. FSC is currently reviewing the suggested relocation.

Please direct any questions regarding this report to me at (561) 691-2209 or Jena.Mier@nexteraenergy.com.

Sincerely,

/s/ Jena S. Mier

Jena S. Mier
Environmental Project Manager
Florida Southeast Connection, LLC

Enclosure: Updated Stakeholder Meeting List

Florida Southeast Connection
June 2014 Meeting List

Date	Agency	Meeting Location	Primary Contact	Agency Representatives		FSC Representatives		Meeting Description
6/23/2014	Osceola County Public Works Division	Kissimmee, FL	Daivd May	David May	County Engineer	Jena Mier John Tessier Meier Wise Hernan Machicado	Project Manager Env Specialist Area Real Estate Manager Development Director	Project Review (@ Kinney Harmon Rd)
6/20/2014	FDOT District 4	Ft. Lauderdale, FL	Gerry O'Reilly	Gerry O'Reilly Tim Brock	Transportation Development Director District Utility Engineer	John Tessier Meier Wise	Env Specialist Area Real Estate Manager	Route Review (St. Lucie, Martin County)
6/12/2014	EPA (FERC & Merjent attended via phone)	Atlanta, FL	Beth Walls	Beth Walls Heinz Mueller Christopher Miitscher Tony Able Ron Miedema Eric Hughes Jessica Harris John Peconom Jeff Mackenthun Bill Braun	Environmental Scientist - NEPA Chief, NEPA Program Office Sr. Environmental Scientist Supervisory Scientist Environmental Scientist - West Palm Environmental Scientist - Jacksonville FERC Project Manager FERC Project Manager Merjent (FERC's EIS Consultant) Merjent (FERC's EIS Consultant)	Jena Mier Bill Lavarco Randy LaBauve	Project Manager Senior Attorney Vice President, Environmental Services	Project Review and discussion of EPA's Scoping Comments
6/9/2014	FDOT District 5	Deland, FL	Frank O'Dea	Amy Sirmans Mark Callahan Michael Dollery	Project Manager Consultant (CH2M Hill) Project Manager	Jena Mier John Tessier Meier Wise Hernan Machicado	Project Manager Env Specialist Area Real Estate Manager Development Director	Route Review (Osceola County)
6/5/2014	SFWM	Okeechobee, FL	Chuck Walter	Chuck Walter Bill Graf	Regional Administrator Government Affairs	Jena Mier John Tessier	Project Manager Env Specialist	Route Review (Polk and Okeechobee Counties)
6/3/2014	FDOT District 1	Bartow, FL	Chris Smith	Chris Smith	Director of Transportation 15+ Attendees	Jena Mier John Tessier Meier Wise Hernan Machicado	Project Manager Env Specialist Area Real Estate Manager Development Director	Route Review (Polk and Okeechobee Counties)