



September 9, 2014

Ms. Kimberly D. Bose
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Subject: Florida Southeast Connection, LLC
Docket No. PF14-2-000
Florida Southeast Connection Pipeline
Monthly Pre-Filing Status Report

Dear Ms. Bose:

Florida Southeast Connection, LLC ("FSC") hereby files this Monthly Status Report for the Florida Southeast Connection Pipeline ("Project") for activities conducted from August 1, 2014 to August 31, 2014.

Project Scope and Schedule

FSC continues to work towards the September 26, 2014 FERC application submittal date as previously discussed in late July 2014. FSC has been working to address FERC staff comments on draft Resource Reports 1 through 5, 8, and 10.

Environmental & Cultural Resource Surveys

Environmental and cultural resource field surveys have been completed on 94% of the proposed route. The remaining 6% of the proposed route were surveyed via desktop analysis due to lack of property access.

Resource Reports

In response to a data request in the FERC staff comments on August 11, 2014, a revised version of Resource Report 3 was filed to the docket on August 22, 2014. Two remaining data requests from FERC staff requesting the latest Individual Residential Construction Plans and Site Specific Horizontal Directional Drill Plans were filed September 4, 2014. The remainder of FERC staff comments will be addressed in the September 26th application filing.

Agency Consultation

On August 12, 2014, FSC, along with representatives from Sabal Trail Transmission, LLC ("STT") and Transcontinental Gas Pipeline Company, LLC ("Transco"), met with the US Fish and Wildlife Service ("FWS") to discuss the Migratory Bird Treaty Act ("MBTA") in relation to the Southeast Market Pipelines Project ("SMP"). This meeting is shown on the attached stakeholder meeting list for August. As a follow up to this meeting SMP provided a Draft Migratory Bird Conservation Plan to the FWS for its review and comment by September 19th. FSC also continues to coordinate jointly with FWS and STT on listed species survey protocol and conservation measures primarily regarding the Florida Sand Skink. Based on a comment from FERC staff in Resource Report 8, FSC has coordinated with the National Parks Service and Florida Trail Association ("FTA") regarding two crossings under unofficial connectors of the Florida National Scenic

Ms. Kimberly D. Bose

September 9, 2014

Page 2

Trail. FSC has added the FTA to the list of interested stakeholders at the request of Trail Program Director Eric Mason.

State and Federal Permits and Clearances

The Florida Department of Environmental Protection issued a Request for Additional Information (“RAI”) on July 25, 2014 in relation to FSC’s Environmental Resource Permit application. FSC expects to file its response to the RAI in mid-September 2014.

Landowners

FSC’s land agents are currently meeting with landowners to discuss ROW easements on individual properties. Survey permission was received from one additional parcel in the month of August. The following list summarizes the status of survey activities to date:

- **Survey Permissions:**
 - 725 Tracts in Survey Corridor
 - 92% Tracts Granted Access for Environmental Surveys
 - 95% of Route Granted Access for Environmental Surveys

Public Outreach

FSC’s outreach team will continue its efforts to keep the public and community leaders in the project area informed of Project activities.

FSC received two public comments filed in the FERC Docket No. PF14-2 during August 2014. These include a letter from the Environmental Protection Agency outlining that agency’s role in the review of the project and comments from Robert C. Walker outlining concerns over the proposed route and permanent easement widths. FSC representatives have had several discussions with Mr. Walker and will continue to discuss his concerns.

Please direct any questions regarding this report to me at (561) 691-2209 or Jena.Mier@nexteraenergy.com.

Sincerely,

/s/ Jena S. Mier

Jena S. Mier
Environmental Project Manager
Florida Southeast Connection, LLC

Enclosure: Updated Stakeholder Meeting List

**Florida Southeast Connection
 August 2014 Meeting List**

Date	Agency	Meeting Location	Primary Contact	Agency Representatives		FSC Representatives		Meeting Description
8/12/2014	US Fish & Wildlife Service	Jacksonville, FL	Annie Dziergowski	Annie Dziergowski Jay Herrington Heath Raushenberger	Co-Team Lead Field Supervisor Deputy Field Supervisor	Jena Mier Phil Simpson Richard Brightman (other parties from SMP projects)	Env Project Manager Consultant (ECT) Legal (HG&S)	Migratory Bird Treaty Act